

National hub Programme Board - 13th June 2023

Project Title	Territory	Project Cost	Status	Sector	Participant	Other Participants	Tier 1 Contractor	Contract Type	NPR Date	Financial Close Planned	Financial Close Actual	Construction Actual	Construction Planned	Construction Actual
										Completion	Completion	Start	Completion	Completion
Cockenzie Primary Care Centre	South East	£ 3,293,400	Operational	Health	NHS Lothian		Morrison	DBDA	01/10/2017	01/02/2019	23/07/2021	30/08/2021	01/02/2020	
Lochshore Leisure hub (Leisure)	South West	£ 4,229,682	Operational	General Community Infrastructure	North Ayrshire Council		CCG (Cambuslang)	DBDA	21/09/2018	14/12/2020	30/03/2021	01/04/2021	01/12/2021	
Tom Johnston House Redevelopment	West	£ 11,837,851	Operational	Housing	East Dunbartonshire Council		CCG (Cambuslang)	DBDA	31/10/2018	30/05/2020	31/08/2020	01/09/2020	20/07/2021	
Glengonner New Build Housing	South West	£ 3,489,134	Operational	Housing	South Lanarkshire Council		Cruden	DBDA	07/01/2019	17/01/2020	21/12/2020	04/01/2021	31/01/2022	
Orbiston Workshops (Phase 2)	South West	£ 2,395,653	Operational	General Community Infrastructure	North Lanarkshire Property Services		Robertson	DBDA	03/06/2019	18/03/2020	18/03/2020	27/07/2020	27/10/2020	
Winchburgh Core Schools Development	South East	£ 60,167,764	Operational	Education	West Lothian Council		Morrison	DBDA	26/06/2019	27/04/2020	28/07/2020	17/09/2020	01/07/2022	
Prestwick Educational Campus	South West	£ 19,076,022	Operational	Education	South Ayrshire Council		Morgan Sindall	DBDA	31/05/2019	02/10/2020	25/03/2021	29/03/2021	11/03/2022	
Cowie Community Hub	East Central	£ 1,661,952	Operational	General Community Infrastructure	Stirling Council		Muir Construction	DBDA	28/08/2019	26/03/2021	26/03/2021	24/05/2021	30/11/2020	
Fort Street Housing (works only)	South West	£ 2,404,131	Operational	Housing	South Ayrshire Council		Ashleigh Scotland Ltd	Minor Works	01/07/2020	11/09/2020	11/09/2020	05/10/2020	15/09/2021	
Countesswells Primary School	North	£ 17,341,796	Operational	Education	Aberdeen City Council		Morrison	DBDA	29/03/2019	27/03/2020	01/10/2021	15/11/2021	30/09/2021	01/03/2023
Clackmannan Town Hall Remediation	East Central	£ 1,200,000	Operational	General Community Infrastructure	Clackmannanshire Council		Hadden Construction	Minor Works	15/07/2021		29/06/2022	11/07/2022	27/01/2023	
Newmans and St Brigid's Primary Schools Shared Campus	South West	£ 19,954,327	Operational	Education	North Lanarkshire Council		BAM	DBDA	01/11/2019	02/07/2021	02/07/2021	06/07/2021	11/11/2022	11/11/2022
Riverside Development (public realm)	South West	£ 5,626,112	Operational	General Community Infrastructure	South Ayrshire Council		Linea	DBDA	11/09/2019	31/08/2020	16/12/2021	10/01/2022	01/09/2021	31/10/2022
Sacred Heart Primary School, Girvan	South West	£ 4,933,689	Operational	Education	South Ayrshire Council		Morrison	DBDA	20/09/2019	08/01/2021	13/07/2021	20/07/2021	08/07/2022	02/09/2022
Herdmanflat Enabling Works	South East	£ 1,263,430	Operational	General Community Infrastructure	East Lothian Council		Morrison	DBDA	01/11/2021			06/12/2021	29/04/2022	31/08/2022
Ross High School Extension	South East	£ 5,675,303	Operational	Education	East Lothian Council		Graham	DBDA	20/12/2018	05/02/2021	05/02/2021	08/03/2021	17/07/2022	15/08/2022
St. Leonards Health Centre	South East	£ 2,534,255	Operational	Health	NHS Lothian		Morrison	DBDA	04/09/2020	19/03/2021	08/09/2021	01/10/2021	13/07/2022	
Springfield Cross, Dalnarnock	West	£ 7,297,627	Operational	Housing	West of Scotland Housing Association		CCG (Cambuslang)	DBDA	02/03/2020	27/08/2020	19/11/2020	30/11/2020	01/01/2021	03/06/2022
Alloa Active Travel Hub	East Central	£ 200,000	Operational	General Community Infrastructure	Clackmannanshire Council			Minor Works	26/04/2021	26/08/2021	26/08/2021		13/05/2022	
Pinewood ASN School	South East	£ 6,054,206	Operational	Education	West Lothian Council		BAM	DBDA	17/01/2020	09/10/2020	18/03/2021	02/04/2021	21/01/2022	29/04/2022
Castlebrae/ Craigmillar High School	South East	£ 28,482,999	Operational	Education	City of Edinburgh Council		Morrison	DBDA	28/01/2019	01/11/2019	11/12/2019	14/01/2020	06/08/2021	22/04/2022
Cedarbank ASN School	South East	£ 7,052,894	Operational	Education	West Lothian Council		BAM	DBDA	17/01/2020	09/10/2020	19/02/2021	08/03/2021	21/01/2022	11/03/2022
Auld Kirk Road, Cambuslang - New Build Housing	South West	£ 7,346,826	Operational	Housing	South Lanarkshire Council		Cruden	DBDA	31/01/2019	17/03/2020	09/07/2020	10/07/2020	21/01/2022	20/01/2022
Largs Housing St Colms/Flatt Road - Lot A	South West	£ 22,847,294	Operational	Housing	North Ayrshire Council		Ashleigh Scotland Ltd	DBDA	04/07/2018	07/06/2019	14/06/2019	15/06/2019	31/03/2021	16/12/2021
Prestwick Housing - Main Street	South West	£ 2,074,361	Operational	Housing	South Ayrshire Council		Ashleigh Scotland Ltd	DBDA	08/08/2019	31/05/2020	25/11/2020	30/11/2020	26/06/2021	14/12/2021
Ayr Office Rationalisation	South West	£ 2,132,637	Operational	General Community Infrastructure	South Ayrshire Council		Linea	DBDA	25/09/2018	08/04/2019	22/05/2019	22/05/2019	31/07/2020	13/12/2021
Clydebank Health & Care Centre	West	£ 21,650,200	Operational	Health	NHS Greater Glasgow & Clyde		BAM	DBFM	19/05/2015	10/12/2019	10/12/2019	13/12/2019	18/06/2021	03/12/2021
Isle of Skye Health Centre	North	£ 22,627,100	Operational	Health	NHS Highland	The Highland Council;#Scottish Ambulance Service	Balfour Beatty	DBDA	31/05/2017	06/09/2019	02/07/2019	19/08/2019	19/04/2021	03/12/2021
NAC Housing Various Locations - Lot B	South West	£ 20,366,517	Operational	Housing	North Ayrshire Council		Ashleigh Scotland Ltd	DBDA	26/03/2018	01/02/2020	30/01/2020	17/02/2020	22/01/2021	29/11/2021
Hamilton new build housing - Highston Hall	South West	£ 6,303,587	Operational	Housing	South Lanarkshire Council		Miller Homes	DBDA	31/01/2019	17/01/2020	20/01/2020	31/01/2020	26/11/2021	26/11/2021
GSA Bourdon & Assembly Building Remedials	West	£ 982,016	Operational	General Community Infrastructure	Glasgow School of Art			DBDA	18/10/2020			18/10/2021	19/11/2021	
Larkfield Children's Centre	West	£ 2,926,553	Operational	Early Years	Inverclyde Council		CCG (Cambuslang)	DBDA	15/02/2019	22/03/2020	10/01/2021	11/01/2021	20/12/2020	12/11/2021
Badenoch & Strathspey	North	£ 21,236,835	Operational	Health	NHS Highland	The Highland Council;#Scottish Ambulance Service	Balfour Beatty	DBDA	31/05/2017	06/09/2019	02/07/2019	29/07/2019	01/03/2021	17/09/2021
Panmure St. Ann's Health Centre	South East	£ 2,654,000	Operational	Health	NHS Lothian	City of Edinburgh Council	Morrison	DBDA	03/09/2019	03/08/2020	29/10/2020	23/11/2020	17/05/2021	07/09/2021
Calderwood Primary School	South East	£ 13,964,507	Operational	Education	West Lothian Council		Morrison	DBDA	31/01/2019	21/02/2020	21/02/2020	29/06/2020	16/07/2021	03/09/2021
Burns House Demolition	South West	£ 1,249,164	Operational	General Community Infrastructure	South Ayrshire Council		Linea	DBDA	30/01/2020	01/07/2020	04/02/2021	15/02/2021	26/08/2021	26/08/2021
Gullane Primary School Extension	South East	£ 5,209,000	Operational	Education	East Lothian Council		Graham	DBDA	12/12/2018	21/08/2019	28/02/2020	17/08/2020	07/08/2020	17/08/2021
Madras College, St. Andrews	East Central	£ 41,900,516	Operational	Education	Fife Council		BAM	DBDA	06/09/2017	29/03/2019	12/07/2019	12/07/2019	27/11/2020	30/07/2021
Park Farm/Rainbow Family Centre	West	£ 2,267,789	Operational	Early Years	Inverclyde Council		CCG (Cambuslang)	DBDA	02/11/2018	12/06/2020	26/08/2020	28/09/2020	22/12/2020	30/07/2021
NAC ASN	South West	£ 28,203,953	Operational	Education	North Ayrshire Council		Morrison	DBDA	22/05/2018	12/06/2019	26/06/2019	08/07/2019	20/11/2020	11/06/2021
Brookwood Early Years	West	£ 3,097,529	Operational	Early Years	East Dunbartonshire Council		Robertson	DBDA	21/01/2019	13/11/2019	13/11/2019	15/11/2019	30/09/2020	18/05/2021
Southbank Road Early Years (Lairdsland)	West	£ 3,154,206	Operational	Early Years	East Dunbartonshire Council		Robertson	DBDA	21/01/2019	06/11/2019	05/11/2019	06/11/2019	13/09/2020	15/04/2021
Forest Kindergarten	South East	£ 597,056	Operational	Early Years	City of Edinburgh Council		Morrison	DBDA	28/09/2020	12/11/2020	12/11/2020	13/11/2020	22/01/2021	01/04/2021
Housing St Michaels Wind, Kilwinning - Lot D	South West	£ 12,205,673	Operational	Housing	North Ayrshire Council		Graham	DBDA	05/04/2018	28/02/2020	06/08/2020	16/09/2020	01/03/2021	31/03/2021
Greenock Health & Care Centre	West	£ 20,815,298	Operational	Health	NHS Greater Glasgow & Clyde		BAM	DBFM	19/05/2015	14/12/2018	21/12/2018	14/01/2019	04/09/2020	18/03/2021
Lossiemouth Learning Centre	North	£ 42,932,000	Operational	Education	The Moray Council	Aberdeenshire Council;#The Highland Council	Balfour Beatty	DBDA	05/06/2017	21/09/2018	07/12/2018	01/10/2018	14/08/2020	12/02/2021
St Joseph's Early Years	West	£ 3,490,909	Operational	Early Years	East Dunbartonshire Council		Robertson	DBDA	21/01/2019	06/11/2019	05/11/2019	06/11/2019	13/07/2020	12/02/2021
Carnoustie Early Years	East Central	£ 3,804,965	Operational	Early Years	Angus Council		Robertson	DBDA	16/05/2019	30/09/2019	07/10/2019	26/06/2020	12/02/2021	
Covid Vaccine Centres	South East	£ 1,843,000	Operational	General Community Infrastructure	NHS Lothian		Morrison	DBDA	30/10/2020	16/12/2020	16/12/2020	08/02/2021	08/02/2021	
Blackridge Nursery	South East	£ 1,913,185	Operational	Early Years	West Lothian Council		Morrison	DBDA	31/05/2019	29/11/2019	05/03/2020	16/03/2020	19/06/2020	27/01/2021
Ayr Grammar Primary School and Nursery Project/Archive/Fine Art Store	South West	£ 15,225,768	Operational	Education	South Ayrshire Council		Morrison	DBDA	17/08/2017	01/03/2019	18/03/2019	01/04/2019	17/07/2020	23/12/2020
All Saints and St Rochsloch PS Classroom Extensions	South West	£ 1,085,904	Operational	Education	North Lanarkshire Council		Linea	DBDA	20/08/2019	09/03/2020	23/06/2020	29/06/2020	31/07/2020	18/12/2020
NLC Early Years New Build Nurseries(9 No locations)	South West	£ 15,685,622	Operational	Early Years	North Lanarkshire Council		Morgan Sindall	DBDA	04/09/2018	25/10/2019	25/10/2019	11/11/2019	31/07/2020	13/12/2020
Rising Rolls 7	South East	£ 961,985	Operational	Education	City of Edinburgh Council		Morrison	DBDA	31/05/2019	07/02/2020	07/01/2020	07/01/2020	07/08/2020	11/12/2020
Linkwood Primary School	North	£ 13,097,616	Operational	Education	The Moray Council		Balfour Beatty	DBDA	25/05/2017	18/01/2019	25/02/2019	18/03/2019	28/06/2020	08/12/2020
Forfar Early Years	East Central	£ 3,256,172	Operational	Early Years	Angus Council		Robertson	DBDA	16/05/2019	30/09/2019	30/09/2019	07/10/2019	26/06/2020	02/12/2020
St. Mary's Nursery	South East	£ 1,238,360	Operational	Early Years	West Lothian Council		Morrison	DBDA	20/12/2018	07/10/2019	09/02/2020	10/02/2020	13/11/2020	
Alness Community Campus	North	£ 35,190,305	Operational	Education	The Highland Council	The Moray Council;#Aberdeenshire Council	Kier	DBDA	22/06/2017	17/08/2018	29/10/2018	18/06/2018	10/04/2020	23/10/2020
Killermont Early Years	West	£ 2,476,148	Operational	Early Years	East Dunbartonshire Council		Robertson	DBDA	21/01/2019	06/11/2019	05/11/2019	06/11/2019	20/05/2020	09/10/2020
NLC Modular Buildings (Kier Hardie, Our Lady & St Francis)	South West	£ 710,320	Operational	Education	North Lanarkshire Council		Portacabin	DBDA	17/06/2019	21/01/2020	21/01/2020	28/01/2020	12/06/2020	10/09/2020
Stobhill Mental Health	West	£ 10,599,977	Operational	Health	NHS Greater Glasgow & Clyde		BAM	DBFM	14/04/2017	14/12/2018	20/12/2018	21/01/2019	19/06/2020	28/08/2020
Tayside Cuisine	East Central	£ 1,550,240	Operational	Education	Dundee City Council		FES FM	Minor Works	10/01/2019	15/11/2019	15/11/2019	18/11/2019	06/04/2020	27/08/2020
Inverurie Community Campus	North	£ 58,959,852	Operational	Education	Aberdeenshire Council	NHS Grampian;#NESCOL;#The Highland Council;#The Moray Council	Robertson	DBFM	26/05/2017	16/03/2018	01/04/2018	02/04/2018	28/02/2020	24/08/2020
Early Years - Newton, Kirkmuirhill, Crawforddyke (3 nurseries)	South West	£ 9,284,859	Operational	Early Years	South Lanarkshire Council		Morgan Sindall	DBDA	02/10/2018	26/09/2019	26/09/2019	09/10/2019	10/07/2020	21/08/2020
South Queensferry High School	South East	£												

Dumfries Learning Town Phase 1 - Learning hub (The Bridge)	South West	£ 9,999,167	Operational	Education	Dumfries & Galloway Council	Graham	DBDA	14/11/2014	27/03/2017	31/03/2017	31/03/2017	05/11/2018	05/11/2018	
Carmyne Primary School	West	£ 7,530,120	Operational	Education	Glasgow City Council	BAM	DBFM	02/05/2016	18/10/2017	23/10/2017	06/11/2017	25/10/2018	19/10/2018	
Kirkintilloch Town Hall	West	£ 4,844,173	Operational	General Community Infrastructure	East Dunbartonshire Council	CBC	DBDA	06/05/2015	01/03/2016	25/04/2016	27/09/2017	27/09/2017	27/09/2018	
Leith Meanwhile	South East	£ 800,000	Operational	General Community Infrastructure	City of Edinburgh Council	NHS Lothian	Morrison	DBDA	16/03/2018	17/05/2018	17/05/2018	21/05/2018	14/09/2018	14/09/2018
Forth Valley GP Practice Refurbs	East Central	£ 805,000	Operational	Health	NHS Forth Valley	Robertson	Minor Works	DBDA	11/12/2015	31/08/2017	11/12/2017	25/08/2018	31/08/2018	31/08/2018
St Ninian's Primary School (W)	West	£ 8,871,845	Operational	Education	Inverclyde Council	CCG (Cambuslang)	DBDA	26/05/2016	30/05/2017	30/05/2017	12/06/2017	14/08/2018	14/08/2018	
Sports Pitch Replacement Project Ph1	East Central	£ 620,311	Operational	General Community Infrastructure	Falkirk Council	WH Malcolm	Minor Works	DBDA	07/03/2018	03/08/2018	01/06/2018	25/06/2018	28/09/2018	11/08/2018
Rising Rolls 6	South East	£ 5,491,377	Operational	Education	City of Edinburgh Council	Morrison	DBDA	02/09/2017	16/02/2018	16/03/2018	23/03/2018	10/08/2018	10/08/2018	
Spicers Bridge Office Fit Out	West	£ 235,353	Operational	General Community Infrastructure	East Renfrewshire Council	TBC	SBC	DBDA	12/12/2017	31/05/2018	12/06/2018	10/08/2018	10/08/2018	
Inverurie Community Health Centre	North	£ 14,455,752	Operational	Health	NHS Grampian	Aberdeenshire Council	Morrison	DBFM	01/04/2014	29/11/2016	05/12/2016	05/12/2016	23/07/2018	23/07/2018
NLC Smarter Working phase 1	South West	£ 1,617,500	Operational	General Community Infrastructure	North Lanarkshire Council	GHI Contracts	SBC	DBDA	02/12/2016	13/01/2017	16/02/2017	22/12/2017	01/06/2018	08/07/2018
Stirling Care Village	East Central	£ 33,826,795	Operational	Health	NHS Forth Valley	Scottish Ambulance Service;#Stirling Council	DBFM	24/05/2013	05/12/2016	08/12/2016	11/12/2016	29/06/2018	29/06/2018	
West Calder High School	South East	£ 30,099,082	Operational	Education	West Lothian Council	Morrison	DBFM	27/04/2016	07/12/2016	14/12/2016	03/10/2016	29/06/2018	29/06/2018	
South of the City Academy (Lochside Academy)	North	£ 47,607,808	Operational	Education	Aberdeen City Council	NHS Grampian;#Cove Rangers	DBFM	02/09/2014	30/05/2016	30/06/2016	30/06/2016	15/06/2018	15/06/2018	
St Andrews/St Josephs Primary School	West	£ 10,278,388	Operational	Education	East Dunbartonshire Council	Morgan Sindall	DBDA	09/10/2015	21/03/2017	21/03/2017	21/03/2017	15/06/2018	15/06/2018	
Greenock Early Years	West	£ 2,807,104	Operational	Early Years	Inverclyde Council	CCG (Cambuslang)	DBDA	31/05/2016	27/07/2017	27/07/2017	07/08/2017	01/06/2018	15/06/2018	
Newbattle High School	South East	£ 33,780,894	Operational	Education	Midlothian Council	Morrison	DBFM	01/10/2013	08/02/2016	12/02/2016	25/01/2016	30/03/2018	25/05/2018	
Moorfoot Primary School	West	£ 4,803,575	Operational	Education	Inverclyde Council	CCG (Cambuslang)	DBDA	13/05/2016	28/04/2017	18/04/2017	18/04/2017	02/03/2018	18/05/2018	
Motherwell High School Review Taylor and Braidhurst	South West	£ 5,020,000	Operational	Education	North Lanarkshire Council	Kier	DBDA	14/02/2017	07/09/2017	06/10/2017	04/09/2017	14/05/2018	14/05/2018	
WDC Office/Corporate HQ	West	£ 15,415,948	Operational	General Community Infrastructure	West Dunbartonshire Council	Lend Lease	DBDA	06/05/2015	01/04/2016	02/09/2016	23/08/2016	22/12/2017	11/05/2018	
Foresterhill Community Health Centre	North	£ 8,294,479	Operational	Health	NHS Grampian	Aberdeen City Council	DBFM	01/04/2014	29/11/2016	05/12/2016	19/03/2018	08/05/2018	08/05/2018	
Oban High School	North	£ 34,884,691	Operational	Education	Argyll & Bute Council	Scottish Rugby	DBFM	08/08/2014	24/03/2016	24/03/2016	25/04/2016	23/03/2018	05/04/2018	
William McIlvaney Campus (prev. East Ayrshire Learning Campus)	South West	£ 43,108,495	Operational	Education	East Ayrshire Council	Kier	DBFM	12/05/2014	24/02/2016	24/02/2016	24/02/2016	30/03/2018	30/03/2018	
Dumfries Learning Town Phase 1 - St Josephs College	South West	£ 23,792,075	Operational	Education	Dumfries & Galloway Council	Graham	DBDA	14/11/2014	15/07/2016	14/07/2016	08/08/2016	29/03/2018	29/03/2018	
Largs Academy	South West	£ 43,865,088	Operational	Education	North Ayrshire Council	Morrison	DBFM	15/01/2015	27/05/2016	27/05/2016	05/03/2016	05/03/2018	05/03/2018	
Campbeltown High School	North	£ 24,540,465	Operational	Education	Argyll & Bute Council	Morrison	DBFM	08/08/2014	24/03/2016	24/03/2016	25/04/2016	09/02/2018	21/02/2018	
Tulloch Primary School	East Central	£ 10,591,094	Operational	Education	Perth & Kinross Council	Robertson	DBDA	01/07/2015	16/12/2016	15/12/2016	19/12/2016	21/01/2018	21/01/2018	
St Agathas / St Flannans Primary School	West	£ 8,390,929	Operational	Education	East Dunbartonshire Council	Morgan Sindall	DBDA	04/02/2015	01/04/2016	29/04/2016	29/04/2016	17/04/2017	13/12/2017	
Baldragon Academy	East Central	£ 27,637,720	Operational	Education	Dundee City Council	Robertson	DBFM	24/07/2013	17/02/2015	26/02/2016	26/02/2016	12/12/2017	12/12/2017	
Pennywell All Care Centre (North West Campus)	South East	£ 11,547,861	Operational	Health	NHS Lothian	West Lothian Council;#City of Edinburgh Council	DBFM	08/02/2013	14/03/2016	01/04/2016	23/10/2017	11/12/2017	11/12/2017	
Kinross Primary School	East Central	£ 11,781,563	Operational	Education	Perth & Kinross Council	Robertson	DBDA	01/07/2015	12/12/2016	14/11/2016	14/11/2016	04/12/2017	04/12/2017	
Auchinairn/Woodhill Primary School (Thomas Muir)	West	£ 12,644,849	Operational	Education	East Dunbartonshire Council	Morgan Sindall	DBDA	04/02/2015	21/12/2015	21/12/2015	15/01/2016	07/04/2017	14/11/2017	
Kelso High School	South East	£ 20,203,693	Operational	Education	Scottish Borders Council	Morrison	DBFM	25/04/2013	15/02/2016	19/02/2016	14/03/2016	03/11/2017	03/11/2017	
Perth Theatre	East Central	£ 15,995,991	Operational	General Community Infrastructure	Perth & Kinross Council	Robertson	DBDA	17/06/2014	17/05/2016	17/06/2016	19/10/2017	03/11/2017	03/11/2017	
Dalbeattie High School (Dalbeattie Learning Campus)	South West	£ 24,170,004	Operational	Education	Dumfries & Galloway Council	Graham	DBFM	18/12/2013	26/01/2016	26/01/2016	26/01/2016	27/10/2017	27/10/2017	
Kirn Primary School, Dunoon	North	£ 9,279,538	Operational	Education	Argyll & Bute Council	Morrison	DBDA	14/08/2014	31/03/2016	31/03/2016	26/09/2017	27/10/2017	27/10/2017	
Elgin High School	North	£ 30,535,718	Operational	Education	The Moray Council	Balfour Beatty	DBFM	24/05/2014	25/02/2016	25/02/2016	25/02/2016	06/10/2017	13/10/2017	
Our Lady & St Patricks High School (OLSP)	West	£ 26,691,472	Operational	Education	West Dunbartonshire Council	BAM	DBFM	22/09/2014	10/12/2015	31/03/2016	18/04/2016	06/10/2017	09/10/2017	
Anderson High School (Lerwick)	North	£ 43,003,478	Operational	Education	Shetland Islands Council	Shetland Recreational Trust	DBFM	29/08/2013	29/07/2015	29/07/2015	29/07/2015	07/09/2017	06/10/2017	
Anderson High School Halls of Residence	North	£ 13,767,680	Operational	Education	Shetland Islands Council	Shetland Recreational Trust	DBDA	29/08/2013	29/07/2015	29/07/2015	29/07/2015	07/09/2017	06/10/2017	
Angus Council HQ Refurbishment	East Central	£ 1,483,221	Operational	General Community Infrastructure	Angus Council	Robertson	DBDA	01/05/2014	01/05/2016	01/05/2016	01/12/2017	06/10/2017	06/10/2017	
Blackburn Partnership Centre	South East	£ 8,055,341	Operational	Health	NHS Lothian	West Lothian Council;#City of Edinburgh Council	DBFM	08/02/2013	14/03/2016	01/04/2016	01/04/2016	18/09/2017	04/10/2017	
Allermuir Health Centre (Firhill)	South East	£ 6,824,000	Operational	Health	NHS Lothian	West Lothian Council;#City of Edinburgh Council	DBFM	08/02/2013	14/03/2016	01/04/2016	01/04/2016	25/09/2017	29/09/2017	
Kilwinning Synthetic Pitch	South West	£ 700,000	Operational	General Community Infrastructure	North Ayrshire Council	WH Malcolm	DBDA	29/05/2017	12/07/2017	25/08/2017	05/07/2017	16/10/2017	29/09/2017	
Rising Rolls 5	South East	£ 2,805,985	Operational	Education	City of Edinburgh Council	Morrison	DBDA	03/10/2016	15/02/2017	15/02/2017	15/03/2017	11/08/2017	11/08/2017	
Kilpatrick ASN School	West	£ 10,226,025	Operational	Education	West Dunbartonshire Council	Heron Bros	DBDA	20/06/2014	23/07/2015	23/07/2015	01/08/2015	21/10/2016	09/08/2017	
Barrhead High School	West	£ 22,280,759	Operational	Education	East Renfrewshire Council	BAM	DBFM	19/01/2015	18/03/2016	18/03/2016	21/03/2016	07/08/2017	07/08/2017	
Ayr Academy	South West	£ 24,170,004	Operational	Education	South Ayrshire Council	Kier	DBFM	25/07/2014	07/01/2016	07/01/2016	04/08/2017	04/08/2017	04/08/2017	
New ASN School (previously Carrongrange)	East Central	£ 17,917,978	Operational	Education	Falkirk Council	Ogilvie	DBDA	20/01/2015	12/04/2016	06/05/2016	06/05/2016	28/07/2017	28/07/2017	
Childrens School for Complex Needs	North	£ 17,588,500	Operational	Education	Aberdeen City Council	NHS Grampian	DBDA	30/05/2014	05/11/2015	05/11/2015	27/04/2017	21/07/2017	21/07/2017	
Duns Primary School	South East	£ 8,997,224	Operational	Education	Scottish Borders Council	Graham	DBDA	14/03/2014	12/08/2015	12/08/2015	26/08/2015	06/02/2017	19/07/2017	
Inverclyde Care Home	West	£ 4,482,426	Operational	Health	NHS Greater Glasgow & Clyde	Morgan Sindall	DBFM	02/04/2013	10/12/2015	26/02/2016	26/02/2016	30/06/2017	17/07/2017	
Curling Academy	East Central	£ 3,193,935	Operational	General Community Infrastructure	Stirling Council	Robertson	DBDA	28/09/2015	31/10/2016	19/09/2016	19/09/2016	10/08/2017	27/06/2017	
Alyth Primary School	East Central	£ 9,470,074	Operational	Education	Perth & Kinross Council	Marshall	DBDA	23/07/2014	02/02/2016	02/02/2016	02/02/2016	05/05/2017	16/06/2017	
Prestonpans Health Centre	South East	£ 1,586,710	Operational	Health	NHS Lothian	Graham	DBDA	15/12/2015	09/06/2016	04/07/2016	04/07/2016	01/05/2018	29/04/2017	
Dumbarton Care Home	West	£ 12,941,106	Operational	Health	West Dunbartonshire Council	NHS Greater Glasgow & Clyde	Morgan Sindall	DBDA	10/10/2013	15/09/2015	15/09/2015	15/09/2015	28/02/2017	28/04/2017
Waid Academy	East Central	£ 22,400,870	Operational	Education	Fife Council	BAM	DBDA	09/06/2015	20/10/2015	02/12/2015	02/12/2015	31/03/2017	28/04/2017	
Roxburgh Health Centre	South East	£ 1,902,176	Operational	Health	NHS Borders	Morrison	DBDA	09/03/2015	06/05/2016	23/06/2016	23/06/2016	27/02/2017	14/04/2017	
Rosemount Court Care Home	South East	£ 7,152,836	Operational	Health	West Lothian Council	Graham	DBDA	28/02/2012	04/03/2014	13/08/2014	12/12/2016	31/03/2017	31/03/2017	
Carrick Leisure Centre	South West	£ 5,156,851	Operational	General Community Infrastructure	South Ayrshire Council	Morrison	DBDA	04/12/2014	14/01/2016	14/01/2016	24/03/2017	24/03/2017	24/03/2017	
Kilmardinny House	West	£ 2,488,191	Operational	Health	East Dunbartonshire Council	Clarks	DBDA	17/07/2015	31/03/2016	31/03/2016	31/03/2016	24/03/2017	24/03/2017	
Bearsden Community Hub	West	£ 3,096,780	Operational	General Community Infrastructure	East Dunbartonshire Council	CCG (Cambuslang)	DBDA	06/05/2015	18/03/2016	18/03/2016	04/04/2016	03/03/2017	03/03/2017	
Clydebank Leisure Centre	West	£ 23,200,684	Operational	General Community Infrastructure	West Dunbartonshire Council	BAM	DBDA	18/07/2014	10/05/2015	22/05/2015	22/05/2015	27/02/2017	03/03/2017	
Daily Primary School	South West	£ 3,789,524	Operational	Education	South Ayrshire Council	Morrison	DBDA	15/08/2014	12/04/2016	12/04/2016	12/04/2016	24/02/2017	24/02/2017	
Lenzie/Lenzie Moss Primary School	West	£ 11,138,513	Operational	Education	East Dunbartonshire Council	Lend Lease	DBDA	08/09/2014	10/08/2015	10/08/2015	10/08/2015	23/12/2016	24/02/2017	
Tarbolton Primary School & Community Campus	South West	£ 8,107,074	Operational	Education	South Ayrshire Council	Morrison	DBDA	16/12/2014	21/02/2016	21/02/2016	10/02/2017	09/02/2017	09/02/2017	
Forfar Community Campus	East Central	£ 37,398,800	Operational	Education	Angus Council	Robertson	DBFM	19/03/2013	02/12/2014	12/06/2015	06/02/2017	06/02/2017	06/02/2017	
Wick Community Campus incl														

Brechin Community Campus (High School)	East Central	£ 25,515,858	Operational	Education	Angus Council		Robertson	DBDA	08/08/2012	14/10/2013	28/08/2014	28/08/2014	01/11/2016	16/02/2016
Lennoxton Community Hub	West	£ 4,454,421	Operational	General Community Infrastructure	East Dunbartonshire Council	NHS Greater Glasgow & Clyde	Morgan Sindall	DBDA	22/04/2014	29/01/2015	29/01/2015	28/01/2015	29/01/2016	29/01/2016
Clyde Valley Learning Campus	South West	£ 26,425,000	Operational	Education	North Lanarkshire Council		Morrison	DBDA	04/06/2013	24/06/2014	25/06/2014	25/06/2014	18/12/2015	25/01/2016
Rising Rolls - Simpsons Primary	South East	£ 1,898,263	Operational	Education	West Lothian Council		Morrison	DBDA	13/05/2015	31/07/2015	31/07/2015	31/07/2015	18/12/2015	18/12/2015
Blackhall Gym	South East	£ 1,009,376	Operational	Education	City of Edinburgh Council		Morrison	DBDA	07/04/2014	01/06/2015	01/06/2015	01/06/2015	12/12/2015	12/12/2015
Wester Hailes Underpass	South East	£ 709,610	Operational	General Community Infrastructure	City of Edinburgh Council	NHS Lothian	Morrison	DBDA	16/05/2014	22/05/2014	22/05/2014	28/07/2014	23/11/2015	23/11/2015
Vale of Leven Workshops	West	£ 1,777,437	Operational	General Community Infrastructure	West Dunbartonshire Council		Morgan Sindall	DBDA	18/04/2014	06/03/2015	06/03/2015	06/03/2015	14/08/2015	16/11/2015
Glasgow Women's Library Refurb	West	£ 933,415	Operational	General Community Infrastructure	Clyde Gateway		Maxi Construction	DBDA	15/09/2014	24/11/2014	24/11/2014	24/11/2014	30/10/2015	30/10/2015
Johnstone Town Hall	West	£ 12,487,541	Operational	General Community Infrastructure	Renfrewshire Council		BAM	DBDA	17/12/2012	07/10/2013	07/10/2013	07/10/2013	18/10/2015	18/10/2015
Alford Community Campus	North	£ 33,678,807	Operational	Education	Aberdeenshire Council		Morrison	DBFM	01/09/2013	30/05/2014	30/05/2014	30/05/2014	02/10/2015	09/10/2015
Brimmond Primary School (Formerly Bucksburn)	North	£ 11,947,583	Operational	Education	Aberdeen City Council		Ogilvie	DBDA	11/03/2013	25/04/2014	25/04/2014	25/04/2014	31/07/2015	01/10/2015
Renfrew Community Safety Hub	West	£ 972,245	Operational	General Community Infrastructure	Renfrewshire Council		Project Management & Construction	DBDA	26/01/2015	06/03/2015	06/03/2015	06/03/2015	16/03/2015	17/07/2015
Windygoul Primary School	South East	£ 3,665,798	Operational	Education	East Lothian Council		Morrison	DBDA	02/09/2014	02/03/2015	02/03/2015	01/12/2014	12/08/2015	19/08/2015
Rising Rolls Phase 3	South East	£ 6,032,756	Operational	Education	City of Edinburgh Council		Morrison	DBDA	26/05/2014	21/04/2015	21/04/2015	20/03/2014	14/08/2015	14/08/2015
Wardie Primary School	South East	£ 790,641	Operational	Education	City of Edinburgh Council		Morrison	DBDA	30/06/2014	30/06/2015	30/06/2015	16/03/2015	28/09/2015	14/08/2015
Galashiels Transport Interchange	South East	£ 5,182,177	Operational	General Community Infrastructure	Scottish Borders Council		Morrison	DBDA	22/01/2014	24/03/2014	28/08/2014	13/06/2014	22/06/2015	09/08/2015
Marr College Synthetic Pitches	South West	£ 1,572,205	Operational	Education	South Ayrshire Council		Kier	DBDA	04/12/2014	13/02/2015	13/02/2015	13/02/2015	24/06/2015	29/07/2015
Duddingston Nursery	South East	£ 1,085,502	Operational	Education	City of Edinburgh Council		Morrison	DBDA	07/04/2014	30/06/2015	30/06/2015	16/03/2015	07/08/2015	14/07/2015
Foxcovert Primary School	South East	£ 1,390,512	Operational	Education	City of Edinburgh Council		Morrison	DBDA	30/06/2014	30/06/2015	30/06/2015	16/03/2015	09/10/2015	14/07/2015
Refurbishment of Wards 1, 18 & 19 at Falkirk Community Hospital	East Central	£ 2,960,479	Operational	Health	NHS Forth Valley		Robertson	DBDA	04/03/2013	04/03/2015	04/03/2015	04/03/2015	30/03/2015	30/06/2015
Care Home Ostlers Way	East Central	£ 5,179,935	Operational	Health	Fife Council		Robertson	DBDA	11/03/2013	19/05/2014	09/06/2014	09/06/2014	26/06/2015	26/06/2015
Girvan Harbourside Facilities	South West	£ 465,395	Operational	General Community Infrastructure	South Ayrshire Council		3b Construction Ltd.	DBDA	01/08/2014	19/03/2015	16/03/2015	16/03/2015	23/06/2015	23/06/2015
Ardrrossan Harbourside/Quayside	South West	£ 2,939,831	Operational	General Community Infrastructure	Irvine Bay Regeneration Company		Morrison	DBDA	21/01/2014	11/07/2014	11/07/2014	22/06/2015	18/06/2015	18/06/2015
Crieff Primary School	East Central	£ 9,586,654	Operational	Education	Perth & Kinross Council		BAM	DBDA	01/06/2013	09/05/2014	09/05/2014	09/05/2014	05/06/2015	05/06/2015
Oakbank Primary School	East Central	£ 9,024,141	Operational	Education	Perth & Kinross Council		BAM	DBDA	03/05/2013	29/05/2014	29/05/2014	29/05/2014	05/06/2015	05/06/2015
East Kilbride Health Centre	South West	£ 14,570,701	Operational	Health	NHS Lanarkshire		Graham	DBFM	05/12/2012	15/11/2013	19/12/2013	19/12/2013	15/05/2015	15/05/2015
Kilsyth Health Centre	South West	£ 14,570,701	Operational	Health	NHS Lanarkshire		Graham	DBFM	05/12/2012	15/11/2013	19/12/2013	19/12/2013	15/05/2015	15/05/2015
Wishaw Health Centre	South West	£ 14,570,701	Operational	Health	NHS Lanarkshire	NHS Lanarkshire	Graham	DBFM	05/12/2012	15/11/2013	19/12/2013	19/12/2013	15/05/2015	15/05/2015
Lairdsland Primary School	West	£ 7,602,917	Operational	Education	East Dunbartonshire Council		Morgan Sindall	DBDA	26/10/2012	03/12/2013	06/02/2014	24/02/2014	10/04/2015	10/04/2015
CEC Property Rationalisation	South East	£ 2,566,905	Operational	General Community Infrastructure	City of Edinburgh Council	Police Scotland	Morrison	DBDA	06/06/2014	12/03/2015	12/03/2015	14/04/2014	13/03/2015	13/03/2015
Child & Adolescent Mental Health, Dundee	East Central	£ 5,970,970	Operational	Health	NHS Tayside		BAM	DBDA	28/08/2012	26/05/2014	26/05/2014	26/05/2014	06/03/2015	06/03/2015
East Pollockshields GP Surgery	West	£ 2,070,542	Operational	Health	NHS Greater Glasgow & Clyde		CBC	DBDA	08/02/2013	24/03/2014	24/03/2014	24/03/2014	09/01/2015	09/01/2015
SAS Ambulance Station, Galashiels	South East	£ 1,999,861	Operational	General Community Infrastructure	Scottish Ambulance Service		Morrison	DBDA	19/01/2012	28/03/2014	28/03/2014	24/02/2014	05/12/2014	09/01/2015
Levenmouth High School Enabling Works	East Central	£ 2,697,750	Operational	Education	Fife Council		BAM	DBDA	05/07/2013	01/09/2014	01/09/2014	01/09/2014	12/12/2014	12/12/2014
Montrose House (Care Home on Arran)	South West	£ 4,710,536	Operational	Health	North Ayrshire Council		Kier	DBDA	21/12/2012	29/09/2013	27/09/2013	27/09/2013	03/10/2014	03/10/2014
Forth Valley Royal Hospital Car Park	East Central	£ 958,286	Operational	Health	NHS Forth Valley			DBDA	20/03/2012	20/03/2014	20/03/2014	20/03/2014	11/09/2014	11/09/2014
Redwell Primary School (St Johns/Claremont)	East Central	£ 8,130,017	Operational	Education	Clackmannanshire Council		Robertson	DBDA	15/06/2012	13/06/2013	18/06/2013	18/06/2013	08/08/2014	08/09/2014
CEC Asset Management Works	South East	£ 731,637	Operational	General Community Infrastructure	City of Edinburgh Council		Morrison	DBDA	20/03/2014	24/06/2014	24/06/2014	30/06/2014	22/08/2014	22/08/2014
Speirs Centre Museum	East Central	£ 3,038,867	Operational	General Community Infrastructure	Clackmannanshire Council		Marshall	DBDA	14/05/2013	28/05/2013	28/05/2013	28/05/2013	15/08/2014	22/08/2014
Hillhead Community Centre	West	£ 2,616,413	Operational	General Community Infrastructure	East Dunbartonshire Council		Flemings	DBDA	08/02/2013	13/11/2013	13/11/2013	25/11/2013	18/08/2014	18/08/2014
Rising Rolls (PS Extensions) Phase 2	South East	£ 3,234,362	Operational	Education	City of Edinburgh Council		Morrison	DBDA	07/02/2014	02/04/2014	02/04/2014	27/03/2014	11/08/2014	11/08/2014
Forres Health Centre	North	£ 5,989,123	Operational	Health	NHS Grampian	NHS Highland	Morrison	DBFM	05/05/2012	25/03/2013	25/03/2013	29/04/2013	25/04/2014	08/08/2014
Tranent Health Centre	South East	£ 1,079,895	Operational	Health	NHS Lothian		Morrison	DBDA	03/02/2012	30/01/2014	30/01/2014	04/11/2013	25/07/2014	31/07/2014
Hallpark Residential Development	East Central	£ 1,940,671	Operational	Housing	Clackmannanshire Council		Marshall	DBDA	21/02/2013	18/07/2013	18/07/2013	18/07/2013	28/05/2014	28/07/2014
Dalbeattie Primary Care Centre	South West	£ 1,763,188	Operational	Health	NHS Dumfries & Galloway		Ashleigh Scotland Ltd	DBDA	30/01/2013	05/09/2013	05/09/2013	05/09/2013	11/07/2014	11/07/2014
Burntisland Primary School	East Central	£ 10,979,196	Operational	Education	Fife Council		BAM	DBDA	16/07/2012	18/09/2013	04/09/2013	04/09/2013	07/07/2014	03/07/2014
Woodside Health Centre	North	£ 4,287,311	Operational	Health	NHS Grampian	Aberdeen City Council;#NHS Highland	Morrison	DBFM	05/05/2012	25/03/2013	25/03/2013	29/04/2013	25/04/2014	27/06/2014
Dunscore Primary Care Centre	South West	£ 1,273,559	Operational	Health	NHS Dumfries & Galloway		Ashleigh Scotland Ltd	DBDA	19/12/2012	05/09/2013	05/09/2013	05/09/2013	16/06/2014	16/06/2014
Aberdeen Criminal Justice Centre, Kittybrewster	North	£ 10,912,006	Operational	General Community Infrastructure	Police Scotland	NHS Grampian	Balfour Beatty	DBDA	28/01/2011	17/03/2013	17/03/2013	17/03/2013	28/03/2014	23/05/2014
Ardrrossan Medical Centre	South West	£ 2,423,006	Operational	Health	Irvine Bay Regeneration Company	Police Scotland	Morrison	DBDA	21/02/2013	21/08/2013	21/08/2013	21/08/2013	23/05/2014	23/05/2014
Irvine Annickbank	South West	£ 1,853,896	Operational	Housing	Irvine Bay Regeneration Company		Morrison	DBDA	16/01/2013	09/10/2013	21/10/2013	21/10/2013	16/05/2014	23/05/2014
Tain Health Centre	North	£ 4,375,844	Operational	Health	NHS Highland	NHS Grampian;#The Highland Council	Morrison	DBFM	05/05/2012	25/03/2013	25/03/2013	29/04/2013	25/04/2014	23/05/2014
Newbridge Fire & Rescue Station	South East	£ 577,972	Operational	General Community Infrastructure	Scottish Fire and Rescue Service		Morrison	DBDA	07/11/2013	14/02/2014	14/02/2014	27/01/2014	28/03/2014	27/03/2014
Glenwood Health Centre	East Central	£ 4,290,100	Operational	Health	NHS Fife		BAM	DBDA	31/08/2012	04/04/2013	01/02/2013	01/02/2013	14/02/2014	14/02/2014
Rosewell Primary School Extension	South East	£ 1,008,000	Operational	Education	Midlothian Council		Graham	DBDA	15/08/2012	29/07/2013	29/07/2013	29/07/2013	13/12/2013	30/01/2014
CEC Toilets Upgrade	South East	£ 677,521	Operational	General Community Infrastructure	City of Edinburgh Council		GTFM	DBDA	17/06/2013	22/07/2013	22/07/2013	22/07/2013	22/01/2014	22/01/2014
Gullane Medical Centre	South East	£ 2,931,491	Operational	Health	East Lothian Council		Graham	DBDA	24/05/2011	21/01/2013	21/01/2013	21/01/2013	26/11/2013	24/12/2013
Clydebank Workshops	West	£ 1,525,716	Operational	General Community Infrastructure	Clydebank Rebuilt		Flemings	DBDA	25/10/2012	10/12/2012	10/12/2012	15/12/2012	29/09/2013	06/12/2013
Aberdeen Community Health Care Village	North	£ 17,148,538	Operational	Health	NHS Grampian	Aberdeen City Council;#Police Scotland	Morrison	DBFM	18/03/2011	15/03/2012	15/03/2012	02/04/2012	15/11/2013	25/11/2013
James Gillespies High School (D&B) Enabling Works	South East	£ 3,936,542	Operational	Education	City of Edinburgh Council		Morrison	DBDA	12/06/2012	12/04/2013	12/04/2013	04/03/2013	25/10/2013	25/10/2013
Faithlie Dental Practice, Fraserburgh	North	£ 1,505,848	Operational	Health	NHS Grampian		Morrison	DBDA	28/01/2012	27/02/2013	27/02/2013	27/02/2013	14/10/2013	14/10/2013
Lauder Health Centre	South East	£ 1,238,867	Operational	Health	NHS Borders		Morrison	DBDA	23/01/2012	30/11/2012	30/11/2012	05/11/2012	11/10/2013	11/10/2013
Garshake Pilot Office Refurbishment	West	£ 446,117	Operational	General Community Infrastructure	West Dunbartonshire Council		CBC	DBDA	28/01/2013	24/06/2013	24/06/2013	24/06/2013	09/09/2013	20/09/2013
Rising Rolls (PS Extensions)	South East	£ 2,536,600	Operational	Education	City of Edinburgh Council		Morrison	DBDA	13/09/2012	31/05/2013	31/05/2013	29/03/2013	09/08/2013	09/08/2013
Wester Hailes Healthy Living Centre	South East	£ 9,747,349	Operational	General Community Infrastructure	NHS Lothian	City of Edinburgh Council;#NHS Lothian	Morrison	DBDA	29/10/2010	05/08/2011	05/08/2011	09/01/2012	13/09/2013	28/06/2013
Frederick Street Car Park, Aberdeen	North	£ 2,344,662	Operational	General Community Infrastructure	Aberdeen City Council	NHS Grampian	Morrison	DBDA	01/02/2011	15/03/2012</				

In Construction

National hub Programme Board - 13th June 2023

Project Title	Territory	Project Cost	Status	Sector	Participant	Other Participants	Tier 1 Contractor	Contract Type	NPR Date	Financial Close Planned Completion	Financial Close Actual Completion	Construction Actual Start	Construction Planned Completion	Construction Actual Completion
Perth City Hall	East Central	£ 21,004,787	In Construction	General Community Infrastructure	Perth & Kinross Council		BAM	DBDA	18/12/2017	29/08/2019	08/03/2021	08/03/2021	07/04/2021	07/07/2023
Clackmannanshire Primary Schools and Early Years Bundle	East Central	£ 4,866,000	In Construction	Early Years	Clackmannanshire Council		Maxi Construction	DBDA	05/06/2018	09/07/2018			05/10/2019	
Wallyford High School	South East	£ 41,654,135	In Construction	Education	East Lothian Council		Morrison	DBDA	14/06/2019	03/08/2020	29/06/2021	02/08/2021	31/12/2020	
Paisley Learning and Cultural Hub	West	£ 4,527,654	In Construction	General Community Infrastructure	Renfrewshire Council		CCG (Cambuslang)	DBDA	01/06/2018	31/05/2020	01/07/2021	01/07/2021	12/03/2021	
East Whitlawburn Housing / Regeneration Project	South West	£ 31,345,327	In Construction	Housing	South Lanarkshire Council		CCG (Cambuslang)	DBDA	08/06/2018	12/09/2019	26/09/2019	27/09/2019	25/11/2022	
Perth High School	East Central	£ 77,500,000	In Construction	Education	Perth & Kinross Council		Robertson	DBDA	19/04/2018	25/07/2020	13/03/2023		15/08/2022	
Fife Early Years	East Central	£ 8,727,966	In Construction	Early Years	Fife Council		Robertson	DBDA	15/11/2018	01/09/2019		01/10/2019	25/07/2020	
Mainholm new build housing	South West	£ 36,068,316	In Construction	Housing	South Ayrshire Council		Ashleigh Scotland Ltd	DBDA	30/01/2020	29/01/2021	31/05/2022	26/09/2022	11/08/2023	
South Ayrshire Combined Campus (Carrick)	South West	£ 50,820,775	In Construction	Education	South Ayrshire Council		Morgan Sindall	DBDA	31/05/2019	30/08/2020	10/09/2021		01/07/2022	
Torry Primary Community Campus	North	£ 22,721,089	In Construction	Education	Aberdeen City Council		Morrison	DBDA	29/03/2019	27/03/2020	18/03/2022	25/04/2022	17/12/2021	09/10/2023
North Muirton Primary School	East Central	£ 18,133,374	In Construction	Education	Perth & Kinross Council		Robertson	DBDA	29/07/2019	27/08/2021	28/10/2021	22/11/2021	06/04/2023	
North East Hub	West	£ 57,068,264	In Construction	Health	NHS Greater Glasgow & Clyde		BAM	DBDA	11/10/2019	28/07/2021	25/02/2022	11/10/2023		11/07/2024
Beattie ASN School	South East	£ 14,962,348	In Construction	Education	West Lothian Council		Morrison	DBDA	29/07/2021	13/05/2022	13/05/2022		31/08/2023	
Dunfermline Learning Campus (Woodmill and St. Columbas)	East Central	£ 111,570,000	In Construction	Education	Fife Council		BAM	DBDA	13/11/2020	31/05/2022	05/08/2022	05/08/2022	14/06/2024	
Riverside Housing	South West	£ 20,206,061	In Construction	Housing	South Ayrshire Council		Ashleigh Scotland Ltd	DBDA	30/01/2020	29/01/2022	31/07/2022		31/03/2025	
Carbroe and Sikeside Primary Schools Campus	South West	£ 24,941,451	In Construction	Education	North Lanarkshire Council		Morgan Sindall	DBDA	12/05/2020	30/11/2021	13/12/2021		08/06/2023	14/07/2023
Chryston Primary School and Health Hub	South West	£ 22,350,802	In Construction	Education	North Lanarkshire Council		Robertson	DBDA	22/06/2020	25/05/2021	14/01/2022	14/02/2022	27/10/2023	
Gowkthraiple Housing	South West	£ 20,168,927	In Construction	Housing	North Lanarkshire Council		CCG (Cambuslang)	DBDA	22/03/2021	04/02/2022	14/06/2022	15/06/2022	02/02/2024	27/12/2023
Craigbank Housing	South West	£ 6,724,291	In Construction	Housing	South Lanarkshire Council		Cruden	DBDA	30/01/2019	16/04/2021	03/11/2021	08/11/2021	12/06/2022	12/09/2022
East Calder Primary School	South East	£ 17,055,188	In Construction	Education	West Lothian Council		Morrison	DBDA	03/05/2022	24/03/2023	16/03/2023		28/06/2024	
Montgomery Park PS and Early Years	South West	£ 21,254,654	In Construction	Education	North Ayrshire Council		Robertson	DBDA	16/04/2022	06/05/2022			30/08/2023	
Jackson Primary School	South West	£ 14,500,000	In Construction	Education	South Lanarkshire Council		Morrison	DBDA	07/09/2021	01/02/2022	27/05/2022		07/07/2023	
Brookwood Villa Refurbishment	West	£ 1,933,418	In Construction	Housing	East Dunbartonshire Council		Linea	Minor Works	11/03/2021	12/05/2021			12/11/2021	
Fauldhouse Partnership Centre	South East	£ 728,000	In Construction	General Community Infrastructure	West Lothian Council		Hadden Construction				09/03/2023			

In Development

Project Title	Territory	Project Cost	Status	Sector	Participant	Other Participants	Tier 1 Contractor	Contract Type	NPR Date	Financial Close Planned Completion	Financial Close Actual Completion	Construction Actual Start	Construction Planned Completion	Construction Actual Completion
Kincardine Health Centre	East Central	£ 5,533,262	Stage 2	Health	NHS Fife		Robertson	DBDA	11/03/2021	18/10/2018	28/10/2022		28/09/2019	
Lochgelly Health Centre	East Central	£ 9,160,312	Stage 2	Health	NHS Fife		Robertson	DBDA	11/03/2021	28/10/2022				
Blaigowrie Recreation Centre	East Central	£ 14,700,000	Stage 1	General Community Infrastructure	Perth & Kinross Council		BAM	DBDA	10/01/2019	14/05/2020			20/01/2022	
LEIP Phase 1 - Barra and Vatersay Community Campus	North	£ 79,885,000	Stage 1	Education	Comhairle nan Eilean Siar	NHS Western Isles	Robertson	DBDA	09/11/2020	08/04/2022			08/07/2024	
Eastwood Leisure Centre	West	£ 63,906,771	Stage 1	General Community Infrastructure	East Renfrewshire Council		BAM	DBDA	02/11/2021	30/12/2022			31/10/2024	
Bishopston Health Centre	West	£ 3,900,000	Stage 2	Health	NHS Greater Glasgow & Clyde		Flemings	DBDA	22/02/2022					
St Kevin's Primary School	South West	£ 13,319,045	Stage 2	Education	North Lanarkshire Council		Kier	DBDA	04/02/2022					
Peebles High School	South East	£ 46,623,143	Stage 2	Education	Scottish Borders Council		BAM	DBDA	06/01/2022	15/12/2022			31/07/2023	
Possilpark Community hub	West	£ 3,752,296	Stage 1	General Community Infrastructure	Possilpark Community Trust			DBDA	07/10/2021					
Faifley Campus	West	£ 35,618,840	Stage 2	Education	West Dunbartonshire Council		Morrison	DBDA	12/07/2021	20/11/2023				
Dumfries HS (Phase 2 LIEP)	South West	£ 47,900,000	Stage 2	Education	Dumfries & Galloway Council		Morgan Sindall	DBDA	21/12/2022					
Galashiels Academy	South East	£ 63,000,000	Stage 2	Education	Scottish Borders Council		Morrison	DBDA	06/01/2022	15/11/2022			15/06/2025	
Inverkeithing High School	East Central	£ 77,155,000	Stage 1	Education	Fife Council		BAM	DBDA						
Lot E Housing	South West	£ 6,932,000	Stage 1	Housing	North Ayrshire Council		Ashleigh Scotland Ltd	DBDA	31/05/2021	16/05/2022			31/03/2023	
Earlston Primary School and Health Centre	South East	£ 13,300,000	Stage 2	Education	Scottish Borders Council	NHS Borders	Morrison	DBDA						
Duke Street Refurbishment	West	£ 2,500,000	Stage 1	Housing	Wheatley Housing Group		TBC	Minor Works	23/07/2021					
Bilbohull New Build Housing 180 units	North	£ 38,200,000	On Hold	Housing	The Moray Council			DBDA	04/03/2022	01/07/2022			22/12/2023	
Lot F Housing	South West	£ 7,999,000	Stage 1	Housing	North Ayrshire Council		CCG (Cambuslang)	DBDA	09/08/2021					
Blindwells Primary School	South East	£ 18,915,785	Stage 2	Education	East Lothian Council		Balfour Beatty	DBDA	06/01/2022	30/04/2023			29/07/2024	
Craighall Primary School	South East	£ 18,512,024	Stage 2	Education	East Lothian Council		Balfour Beatty	DBDA	06/01/2022	30/04/2023			31/07/2024	
Easthouses Primary School	South East	£ 21,586,681	Stage 2	Education	Midlothian Council		Morrison	DBDA	01/12/2022					
Dunoon GP Reprovision	North	£ 1,200,000	Stage 1	Health	NHS Highland	Argyll & Bute Council		Minor Works						
Orbiston Community Hub	South West	£ 39,764,692	Stage 2	Education	North Lanarkshire Council	Police Scotland	Morgan Sindall	DBDA	23/09/2021					
Alloa Leisure Bowl Demolition	East Central	£ 400,000	Stage 2	General Community Infrastructure	Clackmannanshire Council			Minor Works	06/01/2022					
St Ninians Housing	South West	£ 9,407,038	Stage 2	Housing	South Ayrshire Council		McTaggart	DBDA	07/12/2021	01/02/2023			01/08/2024	
Aberdeen Market	North	£ 30,228,805	Stage 2	General Community Infrastructure	Aberdeen City Council		Balfour Beatty	DBDA	28/02/2022	23/12/2022			20/12/2024	
Aberdeen Beach Ballroom	North	£ 44,000,000	Stage 1	General Community Infrastructure	Aberdeen City Council		Kier	DBDA	28/02/2022	26/01/2024			05/12/2025	
Aberdeen Union Street Remodelling	North	£ 16,180,000	Stage 1	General Community Infrastructure	Aberdeen City Council		Balfour Beatty	DBDA	28/02/2022	23/12/2022			29/03/2024	
Aberdeen Beachfront Play Park	North	£ 29,100,000	Stage 1	General Community Infrastructure	Aberdeen City Council		Robertson	DBDA	07/03/2022	27/03/2023			29/03/2024	
Aberdeen Beachfront Events Park	North	£ 12,700,000	Stage 1	General Community Infrastructure	Aberdeen City Council		Robertson	DBDA	07/03/2022	26/05/2023			31/05/2024	
Aberdeen Beachfront Temporary Works	North	£ 2,700,000	Stage 1	General Community Infrastructure	Aberdeen City Council		Robertson	DBDA	07/03/2022	26/05/2023			25/11/2023	
Aberdeen Beachfront Pedestrian Spine	North	£ 32,600,000	Stage 1	General Community Infrastructure	Aberdeen City Council		Robertson	DBDA	07/03/2022	26/06/2023			31/05/2024	
Aberdeen Beachfront Leisure and Ice Arena	North	£ 80,000,000	Stage 1	General Community Infrastructure	Aberdeen City Council		Robertson	DBDA	07/03/2022	22/12/2023			16/01/2026	
Balmuidy Primary School	West	£ 12,000,000	Stage 1	Education	East Dunbartonshire Council			DBDA						
Pollock Stables	West	£ 16,000,000	Stage 1	General Community Infrastructure	Glasgow City Council			DBDA	03/05/2022					
Inverclyde Learning and Disability Hub	West	£ 9,684,815	Stage 2	Health	Inverclyde Council		McLaughlin & Harvey	DBDA	25/07/2022					
Calderwood Primary School Expansion	South East	£ 7,600,000	Stage 1	Education	West Lothian Council		Morrison	DBDA						
West Calder High School Expansion	South East	£ 5,000,000	Stage 1	Education	West Lothian Council		Morrison	DBDA						
EDC Housing (various sites) - Cruden Projects	West	£ 30,000,000	Stage 1	Housing	East Dunbartonshire Council		Cruden	DBDA	23/11/2021					
EDC Housing (various sites) - McTaggart	West	£ 30,000,000	Stage 1	Housing	East Dunbartonshire Council		McTaggart	DBDA	23/11/2021					
St Stephen's Community hub	South West	£ 27,028,238	Stage 1	Education	North Lanarkshire Council		Morrison	DBDA	15/09/2022					
Caithness - SG Place Demonstrator	North	£ 712,500	Stage 1	General Community Infrastructure	NHS Highland	The Highland Council;#UHL							22/12/2023	
Rothsay - SG Place Demonstrator	North	£ 712,500	Stage 1	General Community Infrastructure	Argyll & Bute Council	NHS Highland							29/03/2024	
Westhaugh Travelers Site	East Central	£ 4,200,000	Stage 1	Housing	Clackmannanshire Council		Hadden Construction	DBDA						
NLC Sports Pitches	South West	£ 3,200,000	Stage 1	General Community Infrastructure	North Lanarkshire Council			DBDA						
Chryston High School Extension	South West	£ 33,250,000	Stage 1	Education	North Lanarkshire Council		BAM	DBDA						
Barrhead Office Refurbishment	West	£ 1,800,000	Stage 1	General Community Infrastructure	East Renfrewshire Council			Minor Works	19/05/2023					